

# Second Avenue Subway

Newsletter



.info

Issue XXXIII – January 2015

## 96th Street Station Area

### Announcements

The 96th Street contract is currently 55.5 percent complete as of Dec 1st, 2014. In an effort to complete work at Ancillary 2 (southwest corner of 97th Street and Second Avenue), contractors will be accelerating work efforts there.

The contractors will be working an extended 10 hour work shift (7 a.m. - 5 p.m.) as well as Saturdays (10 a.m. – 7 p.m.) as needed.

### Subscribe!

Want to stay most informed?  
Send your email address to  
[outreach@2AveSubway.com](mailto:outreach@2AveSubway.com) to  
sign up for our e-news distribution list. Be  
sure to specify "96th St Station Area."

### SAS Community News

#### Community Information Center

The Second Avenue Subway Community Information Center (CIC) is located at 1628 Second Avenue, between E. 84th and 85th Streets. Open Saturday, January 10th, 11 a.m. – 3 p.m.

#### Coming in January

##### Children's Event

Join us at the Second Avenue Subway Community Information Center for an afternoon of fun and information. Children can color their own subway car and learn about the construction of the Second Avenue Subway, New York City's first new subway line in 80 years. (Recommended for children ages four and up)

#### CIC HOURS of OPERATION

Monday:	10 a.m. – 6 p.m.
Tuesday:	11 a.m. – 7 p.m.
Wednesday:	10 a.m. – 6 p.m.
Thursday:	11 a.m. – 7 p.m.
Friday:	10 a.m. – 6 p.m.
Saturday:	11 a.m. – 3 p.m. (second Saturday of each month)

1628 Second Avenue, between 84th and 85th Streets

Saturday, January 10

1:00pm – 2:30pm

646-449-8700



Track in place (91st Street Looking South)

# Second Avenue Subway Newsletter

## 96th Street Station Area – January 2015



.info

### Project Overview

The future 96th Street Station will have three entrances with 10 escalators and one ADA accessible elevator from street level. The construction in this area involved heavy civil/structural work for the 96th Street Station which was completed in November 2013.

The follow-on contract is underway and will include the building of the station structure, systems, and finishes. This follow-on contracted will be complete in Summer 2016.



Future entrance of the 96th Street Station on Second Avenue.

### 96th Street Station Finishes

Contractor:  
**EE Cruz & Tully, JV**

Budget:  
**\$347.3 Million**

Award Date:  
**June 2012**

Contract Forecast Completion:

**Summer 2016**

For community related concerns, please contact Dennis Tierney at [Dennis.tierney@2avesubway.com](mailto:Dennis.tierney@2avesubway.com) or (212) 289-4184 ext. 2218

### Construction Update

#### SURFACE LEVEL

- Ancillary 1 (northeast corner of 93rd Street and Second Avenue)—Concrete pours for basement walls, cap beam, street slab, and street level. Formwork installation for the first floor slab
- Ancillary 2 (southwest corner of 97th Street and Second Avenue) -Completed waterproofing for roof and cap beam. Formwork installation for the first floor slab.
- Continued utility installations to include gas, water, electric and telephone on the east side of Second Avenue this month. Decking panels will be removed in conjunction with this work followed by backfilling of the roadway.
- Intermittent street closings will occur on E. 93rd, 94th, and 95th Streets between First and Second Avenues. E. 94th Street also will be intermittently closed between Second and Third Avenues. These closures are necessary to support construction of the ancillary buildings and entrances and only take place as needed.

#### Underground

- Entrance 1 (southwest corner of 94th Street and Second Avenue) waterproofing installation was completed. Installation of formwork and rebar for the stairs is in progress.
- Entrance 2 (northeast corner of 94th Street and Second Avenue) – Poured the street slab and escalator ramp. Installation of rebar for the walls is in progress.
- Entrance 3 (southwest corner of 96th Street and Second Avenue) – Installation of walls is ongoing

#### Work Hours

Monday – Friday 7:00 a.m. to 10:00 p.m.  
Saturday 10:00 a.m. to 7:00 p.m.  
Work is permitted underground 24/7

For concerns regarding Second Avenue Subway construction activities after business hours or on weekends please use the SAS 24/7 hotline # (212) 792-9716

Follow the SAS project on the MTA website at <http://mta.info/sas>